

ID	Task	Task Name	Duration	Start	Finish	Predecessors	2018	2019	2020	2021
1	→	General	784 days	Mon 01/01/18	Thu 31/12/20		[Timeline bar]			
2	→	monthly meeting	784 days	Mon 01/01/18	Thu 31/12/20		[Timeline bar]			
8	→	logo Design	305 days	Mon 03/09/18	Fri 01/11/19		[Timeline bar]			
10	→	Trail Naming Competition	93 days	Fri 03/07/20	Tue 10/11/20		[Timeline bar]			
21	→	Trails open	0 days	Fri 01/01/21	Fri 01/01/21	94FS+2 mons	◆ 01/01			
22	→	Group organisation structure & Governance	492 days	Thu 01/03/18	Fri 17/01/20		[Timeline bar]			
23	→	DBC registered as Scottish Charitable Incorporated Organisation	0 days	Thu 01/03/18	Thu 01/03/18		◆ 01/03			
24	→	constitution	100 days	Mon 02/09/19	Fri 17/01/20		[Timeline bar]			
29	→	bank account	40 days	Mon 03/09/18	Fri 26/10/18		[Timeline bar]			
34	→	business systems	290 days	Mon 03/09/18	Fri 11/10/19		[Timeline bar]			
45	→	Business Plan	414.5 days	Thu 01/03/18	Wed 02/10/19		[Timeline bar]			
49	→	Community Engagement	0 days	Sun 01/09/19	Sun 01/09/19		◆ 01/09			
51	→	Planning Application	557 days?	Sat 01/09/18	Wed 21/10/20		[Timeline bar]			
65	→	Land Acquisition/Transfer	200 days	Sun 01/09/19	Fri 05/06/20		[Timeline bar]			
66	→	Community Asset Transfer Scheme submission to FCS.	11 wks	Mon 02/09/19	Fri 15/11/19	67SF	[Timeline bar]			
67	→	issue CATS to FCS	0 days	Sun 01/09/19	Sun 01/09/19		◆ 01/09			
68	→	FCS Decision Review Board	0 days	Fri 27/09/19	Fri 27/09/19	67FS+1 mon	◆ 27/09			
69	→	Legal transfer	9 mons	Mon 30/09/19	Fri 05/06/20	68	[Timeline bar]			
70	→	Transfer of land to DBC	0 days	Fri 05/06/20	Fri 05/06/20	69	◆ 05/06			
71	→	Track Design and build	572 days	Sat 01/09/18	Tue 10/11/20		[Timeline bar]			
72	→	Feasibility	0 days	Sat 01/09/18	Sat 01/09/18		◆ 01/09			
74	→	Develop Scope of Work	60 days	Mon 06/01/20	Fri 27/03/20		[Timeline bar]			
79	→	Issue Scope of Work	0 days	Fri 27/03/20	Fri 27/03/20	75	◆ 27/03			
80	→	Develop Invitation to Tender	8 wks	Mon 30/03/20	Fri 22/05/20	79	[Timeline bar]			
81	→	Tracks Tender process	60 days	Fri 22/05/20	Fri 14/08/20		[Timeline bar]			
88	→	Final Design	15 days	Mon 27/07/20	Fri 14/08/20		[Timeline bar]			
91	→	Construct Trails	62 days	Fri 14/08/20	Tue 10/11/20		[Timeline bar]			
97	→	signage	30 days	Mon 17/08/20	Fri 25/09/20		[Timeline bar]			
100	→		1 day?	Mon 02/09/19	Mon 02/09/19		[Timeline bar]			
101	→	Acquire & Build Fundraising	616.38 days	Thu 23/08/18	Fri 01/01/21		[Timeline bar]			
102	→	Leader Grant Application	120 days	Sun 01/09/19	Fri 14/02/20		[Timeline bar]			
115	→	Sport Scotland - Sport facilities fund - Lottery	120 days	Sun 01/09/19	Fri 14/02/20		[Timeline bar]			
128	→	Scottish Land Fund	120 days	Sun 01/09/19	Fri 14/02/20		[Timeline bar]			
141	→	http://www.therobertsontrust.org.uk/	120 days	Sun 01/09/19	Fri 14/02/20		[Timeline bar]			
154	→	Secondary Funding Applications	616.38 days	Thu 23/08/18	Fri 01/01/21		[Timeline bar]			
315	→	Maintain	60 days	Wed 11/11/20	Tue 02/02/21		[Timeline bar]			

Project: dbc.mpp
Date: Sun 01/09/19

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			